ARTERIAL DRAINAGE (IRELAND).

RETURN to an Order of the Honourable The House of Commons, dated 23 December 1852;—*for*,

A CONTINUATION "of Parliamentary Paper, No. 186, relative to ARTERIAL DRAINAGE (Ireland), presented 23d March 1852, to the present Date," 23d December 1852.

I.

RETURNS "of all the WORKS which have been commenced in *Ireland* under the Acts for ARTERIAL DRAINAGE, together with the Date in each Case of the original Application from the Party or Parties interested: also, where an Estimate was prepared of the Cost of the Preliminary Survey, the Date when that Estimate was furnished to the Parties interested: also, where the Amount required for the Preliminary Survey and Estimate was subscribed, the Date when the Amount was received by the Board of Works: also, the Date of the Completion of the Survey and detailed Estimate in each Case; and the Date when the full Assents were received; and also the Date when the Works were actually commenced; in each case where the Work has actually been finished, and the Award made, the Amount of the original Estimate, and the Amount actually expended; but where unfinished, the Amount of the original Estimate, and the Amount actually expended to the present Date; and also a full Estimate of the Amount which will still be required for the Completion of the Work:"

II.

"Of all the Cases, if any, in which there has been a Departure from the original Plan submitted to the Parties interested, and approved of by them, and in which the Assent of the Parties interested to the new Plan was not obtained previous to its being put into execution: also, all Cases, if any, where a larger Area has been included in the Operations than was originally comprised in the Survey and Estimate assented to by the Parties interested; distinguishing the Cases, if any, in which a larger Outlay has been made than otherwise would have been consistent with the Act of Parliament:"

III.

"And, of the Names and Salaries of all the Engineers, Overseers, and Clerks at present employed in the Arterial Drainage Works, specifying the Staff in detail on each Work."

(Acts 5 & 6 Vict., c. 89; 8 & 9 Vict., c. 69; 9 Vict., c. 4; and 10 & 11 Vict., c. 79.)

By Order,

Office of Public Works, Dublin, 17 June 1853.

EDWARD HORNSBY, Secretary.

(*Colonel Dunne.*)

Ordered, by The House of Commons, *to be Printed,* 28 *June* 1853.

677.

Printed image digitised by the University of Southampton Library Digitisation Unit

No. 1.

RETURN of all the WORKS which have been Commenced

This Return contains the Districts in which Awards have been made since the last Return, together with the Districts inserted in the present Return

No. of Final Notice.	Districts	Date in each Case of the Original Application from the Party or Parties interested.	Where an Estimate was prepared, the Cost of the Preliminary Survey, the Date when that Estimate was furnished to the Parties interested	When the Amount required for the Preliminary Survey and Estimate was subscribed, the Date when the Amount was received by the Board of Works.	The Date of the Completion of the Survey and detailed Estimate, in each Case (Date of Report)	The Date when the full Assents were Received.	The Date when the Works were actually Commenced.	In each case have Finished The Amount of Original Estimate.
								£ s. d
2	Ardee	13 Feb. 1843 23 June "	15 Feb. - 1843	15 Feb. - 1843 4 Mar. - "	4 July 1843 27 Dec. "	14 Mar. 1844	4 June 1844	- - -
40	Annagh	3 Feb 1846	- - -	- - -	21 June 1846	25 Aug. 1846	26 Oct. 1846	3,780 - -
3	Borrisokane	22 Dec 1842	4 Jan. - 1843	7 Jan - 1843 8 July - "	15 May 1844 26 Mar. 1844	27 Aug. 1844	7 April 1844	3,466 2 [illegible]
9	Borris-in Ossory	6 Mar 1844	9 Mar. - 1844	11 April - 1844 21 May - "	June 1846	3 April 1846	15 June 1846	- - -
17	Boyne	8 Mar. "	10 Mar. - "	27 Mar. - " 1 April - "	22 April "	28 April "	22 June "	- - -
27	Bussa (Torbane)	28 May "	1 June "	3 July - "	30 April 1846	4 July "	2 Sept. "	- - -
62	Ballyteague	11 Jan. 1843	1 Feb. - 1843	10 Mar. - 1843 17 Feb. - 1844 2 and 30 Mar. 1844 - -	31 Dec. 1843	20 Oct. "	1 Jan. 1847	- - -
172	Balla	18 May 1846	- - -	- - -	23 April 1847	21 Sept. 1847	16 July 1849	- - -
175	Ballynahown	19 Sept. "	- - -	- - -	1 Feb. "	22 Sept. "	24 June "	5,035 - -
184	Ballinamore and Ballyconnell	1 Mar. 1844 26 Mar. " 3 April "	20 Mar. 1844	6, 14, 27, and 29 April 1844 - 9, 21, 23, 29, and 29 May 1844 - 4 and 17 June 1844 - 24 and 25 Mar 1845 - 7 April - 1846 7 Aug. - "	30 May 1846	26 June 1846	30 June 1846	- - -
189	Burren	15 April 1846	- - -	- - -	Mar. 1847	26 Nov 1847	1 Aug. 1848	25,469 - -
19	Cappagh	8 Feb. " 25 Mar. "	10 Mar. - 1846	13 Aug. - 1846	21 May 1846	19 June 1846	7 July 1846	- - -
33	Camoge	20 Oct. 1844	7 Nov. - 1844	8 Nov. - 1844	18 April "	29 July "	7 Sept. "	3,094 11 7
47	Clonakilty	18 Mar. 1846	17 April - 1846	23 Mar. - 1846	10 June "	7 Oct. "	20 Oct. "	- - -
51	Cork Slob	Nov. 1844 30 April 1846	21 Nov. - 1845	17 June - "	18 May "	20 Oct. "	29 Dec. "	5,360 19 2
138	Castlebernard	2 Mar. "	4 Mar. - 1846	4 Mar. - "	26 May "	28 April 1847	1 May 1847	- - -
153	Cavetown	11 Jan. 1847	- - -	- - -	8 Mar. 1847	21 May "	22 June 1849	3,142 - -
159	Cloghan	4 Dec 1846	- - -	- - -	9 Mar. "	5 Sept. "	22 June "	2,548 - -
161	Castlemartyr	16 Nov. "	- - -	- - -	May "	3 Sept. "	2 July "	- - -
173	Coolaney	8 Mar. 1847	- - -	- - -	11 July "	21 Sept. "	3 Sept. "	3,912 - -
179	Cross Lough	20 Nov 1846	- - -	- - -	12 June "	30 Sept. "	27 Aug. "	- - -
18	Dungolman	20 Feb " 22 Sept 1848	- - -	- - -	15 April 1846 July 1847	8 June 1846	18 June 1846	6,500 - -
29	Dail	7 May 1845	18 Aug. - 1845	18 Aug. - 1845	7 April 1846	14 July "	27 July "	- - -
38	Dunkellin	24 Nov "	17 Dec. - "	12 Mar. - 1846	5 May "	19 Aug. "	4 Sept. "	- - -
111	Derryhu	16 Sept. 1846	- - -	- - -	1 Oct. "	19 Mar. 1847	1 April 1847	- - -
162	Dunncliff	3 July "	- - -	- - -	10 April 1847	3 Sept. "	3 July 1849	2,968 - -
164	Dunmore	11 May "	- - -	- - -	5 Oct. 1846	4 Sept. "	6 Aug. "	- - -
182	Dunmoran	7 May 1847	- - -	- - -	20 July 1847	26 Oct. "	3 July "	3,457 - -
192	Derryholmes	12 Nov. 1846	- - -	- - -	7 June "	19 Jan. 1848	8 June "	3,608 - -
81	Eslin	3 Aug 1844	- - -	- - -	17 Oct. 1846 5 Jan. 1850	1 Feb. 1847	27 April 1847	7,306 - -
65	Fergus	21 Oct. " 2 Dec 1847	14 Dec - 1844	30 Jan. - 1845 14 Feb. - 1846	7 Oct. 1846	16 Dec. 1846	15 Feb. "	- - -
8	Glyde	8 Aug 1843	31 Aug. - 1843	2 and 6 Oct. 1843 - 28 Dec. - 1843 15 Feb - 1845	20 April 1844 29 April 1845	3 April 1848	11 April 1846	- - -
79	Hind (The River)	6 April 1846	- - -	- - -	6 Sept. 1846	16 Jan. 1847	10 April 1847	- - -
36	Inny	Jan. " April "	8 Jan. - 1846	18 Feb. - 1846	25 May 1846	31 July 1846	15 Sept. 1846	- - -

Printed image digitised by the University of Southampton Library Digitisation Unit

- - - - - - - - - No. I.

in *Ireland* under the ACTS for ARTERIAL DRAINAGE.

now in hand The Districts in which Awards had been made at the Date of the last Return have been omitted, as their would only be a repetition.

where the Work has actually and the Award made.		But where Unfinished.			And also, a full Estimate of the Amount which will still be required for the Completion of the Works.	Area by Original Survey, Statute Measure	Area by Revised Survey, Statute Measure	
Revised Estimate, where published or circulated before calling for Second Assents.	The Amount actually Expended	The Amount of the Original Estimate.	Revised Estimate, where published or circulated before calling for Second Assents.	The Amount actually Expended to the 31st Dec. 1852.	Balance of last Estimate, *see* Note (*c*) at Foot of Return.			
£. s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£. s. d.	A. R. P.	A. R. P.	
- - -	- - -	8,368 - -	- - -	20,992 18 -	- - -	3,240 1 33	—	
4,638 2 7	4,034 5 10	- - -	- - -	- - -	- - -	1,130 0 0	1,161 2 36	
- - -	10,038 17 11	- - -	- - -	- - -	- - -	1,206 0 15	1,464 2 18	
- - -	- - -	6,896 - 9	- - -	18,958 1 9	- - -	3,232 1 2	4,000 0 0	
- - -	- - -	25,706 11 10	- - -	51,802 17 2	5,091 8 8	7,059 3 1	—	
- - -	- - -	47,329 11 8	76,000 - -	57,781 13 4	20,738 - 2	15,657 0 25	18,860 0 0	- - Stopped for second assents
- - -	- - -	18,000 - -	- - -	32,489 3 5	- - -	2,921 3 14	3,187 0 0	
- - -	- - -	15,299 - -	18,787 9 5	13,138 5 5	5,649 4 -	4,155 0 0	4,745 0 0	
4,963 14 7	6,892 7 3	- - -	- - -	- - -	- - -	1,236 0 0	1,758 2 11	
- - -	- - -	131,858 8 6	- - -	173,969 8 9	19,006 14 10	6,538 1 18	—	
- - -	26,079 8 11	- - -	- - -	- - -	- - -	9,635 0 0	—	
- - -	- - -	8,531 19 6	21,265 - 5	9,839 4 9	11,953 15 7	2,927 0 0	3,621 1 12	- - Stopped for second assents.
4,583 7 6	4,437 11 9	- - -	- - -	- - -	- - -	1,278 2 30	1,306 2 21	
- - -	- - -	5,281 - -	- - -	10,307 8 3	- - -	303 0 0	292 0 30	
- - -	5,920 7 11	- - -	- - -	- - -	- - -	230 0 0	209 1 20	
- - -	- - -	12,934 - -	16,778 7 11	15,329 11 3	1,962 17 3	1,911 0 0	2,424 0 0	
3,106 2 7	1,933 18 5	- - -	- - -	- - -	- - -	502 0 0	324 3 14	
2,931 11 2	3,540 - 6	- - -	- - -	- - -	- - -	539 0 0	870 0 35	
- - -	- - -	5,060 - -	6,967 4 10	6,870 14 11	160 2 8	1,039 3 8	1,477 2 18	
3,878 9 10	4,625 - -	- - -	- - -	- - -	- - -	555 2 0	792 3 18	
- - -	- - -	340 - -	- - -	373 19 10	- - -	81 0 0	91 0 35	
10,171 - -	10,587 1 10	- - -	- - -	- - -	- - -	1,801 0 0	2,298 3 16	
- - -	- - -	9,883 3 -	16,648 14 -	19,135 16 11	- - -	3,811 0 15	4,897 3 0	
- - -	- - -	22,500 - -	48,489 9 3	25,147 5 10	24,808 - 4	7,110 0 0	9,006 1 33	- - Stopped for second assents.
- - -	- - -	455 17 -	- - -	652 2 4	- 17 8	159 0 0	171 3 14	
2,912 19 -	4,070 7 9	- - -	- - -	- - -	- - -	424 0 0	637 3 26	
- - -	- - -	40,421 - -	- - -	29,524 14 1	27,820 3 8	9,803 0 0	- - -	- - Stopped for second assents, Supplemental Report not yet prepared.
3,781 8 1	4,733 15 6	- - -	- - -	- - -	- - -	764 0 0	881 0 35	
- - -	7,196 4 8	- - -	- - -	- - -	- - -	2,788 0 0	5,039 3 23	
9,943 8 -	11,356 6 3	- - -	- - -	- - -	- - -	1,855 0 0	2,400 2 15	
- - -	- - -	44,762 - -	48,589 17 4	28,492 15 10	23,877 6 11	8,388 0 0	9,557 0 5	- - Stopped for second assents.
- - -	- - -	19,896 5 8	- - -	37,996 10 8	1,555 9 11	6,387 0 3	—	
- - -	- - -	14,280 - -	17,140 5 7	17,931 16 8	11,174 12 6	2,800 0 0	3,564 2 27	
- - -	- - -	34,994 - -	51,196 15 -	26,755 17 -	25,113 18 -	7,763 1 14	16,181 3 30	- - Stopped for second assents.

(*continued*)

Pnnted image digitised by the University of Southampton Library Digitisation Unit

No. I.—Return of all the Works which have been Commenced

No. of Final Notice.	Districts.	Date in each Case of the Original Application from the Party or Parties interested.	Where an Estimate was prepared, the Cost of the Preliminary Survey, the Date when that Estimate was furnished to the Parties interested.	Where the Amount required for the Preliminary Survey and Estimate was subscribed, the Date when the Amount was received by the Board of Works.	The Date of the Completion of the Survey and detailed Estimate, in each Case (Date of Report).	The Date when the full Assents were Received.	The Date when the Works were actually Commenced.	In each case been Finished, The Amount of Original Estimate. £. s. d.
18	Kellimor - -	1 Oct 1845	4 Nov. 1845	14 Nov. - 1845 13 Aug. - 1846	27 April 1846 4 May „	18 June 1846	6 July 1846	- - -
41	Kilbeggan - -	17 Aug 1843	30 Aug 1843 -	30 Sept - 1843 8 Nov. - „	18 April 1844	4 Sept. „	1 Feb. 1847	- - -
54	Kilbride - -	6 Sept. 1844 23 April 1846	- - -	- - -	12 June 1846	30 Oct. „	31 Oct. 1846	- - -
78	Kill - - -	19 June „	- - -	- - -	25 Sept. „	16 Jan. 1847	1 Mar. 1847	- - -
124	Kilmaganny - -	21 Sept. „	- - -	- - -	9 Jan. 1847	19 April „	1 May „	- - -
160	Keenagh - -	17 April „	- - -	- - -	3 Mar. „	3 Sept „	25 June 1849	- - -
11	Longford - -	30 Aug 1843	- - -	31 Aug. - 1843	22 Feb. 1844	2 June 1846	17 June 1846	- - -
32	Lough Gara and Mantua - -	6 April 1843	- - -	- - -	23 May 1846	24 July „	9 Sept. „	- - -
43	Loughs Oughter, and Gowna and River Erne -	3 Sept. 1845	Oct. - 1845	11 and 15 Nov. 1845 - -	15 April „	16 Sept. „	13 Oct. „	- - -
53	Loughaun - -	June 1843	26 June - 1843	15 Aug. - 1843 3 Oct - „ 4 Feb - 1845	10 Feb 1844	10 Sept. „	1 Oct. „	- - -
68	Lough Neagh -	11 April 1844	13 April - 1844	25 April - 1844 16 Nov. - „ 20 Dec - „	Dec 1845	31 Oct. „	3 May 1847	- - -
109	Leesborough - -	30 May 1846	- - -	- - -	30 Sept 1846	12 Mar. 1847	1 April „	- - -
170	Lavally - -	16 Oct. „	- - -	- - -	9 April 1847	4 Sept „	9 July 1849	- - -
174	Lough Mask and River Robe -	20 April „ 23 June „	- - -	- - -	6 Mar. 1847	22 Sept. „	11 June „	- - -
183	Loughs Corrib, Mask, and Carra	21 Mar. 1844 20 Oct. 1846	May - 1844	14 and 22 June 1844 - -	26 May 1846	8 Sept. „	1 Jan 1848	- - -
193	Lough Lannagh -	22 May 1847	- - -	- - -	1 Sept. 1847	19 Jan. 1848	11 June 1849	- - -
60	Miles and Templebryan - -	15 May 1843	- - -	- - -	4 Aug 1846	30 Nov. 1846	3 Mar. 1847	912 14 -
176	Monivea - -	23 April „	- - -	- - -	Mar. 1847	22 Sept. 1847	6 Aug 1849	- - -
59	Qoin - -	24 April „	- - -	- - -	4 July 1846	30 Nov. 1846	1 Mar. 1847	- - -
37	Rath or Clooneen -	20 Feb. „	- - -	- - -	July „	19 Aug „	8 Sept 1846	4,700 - -
61	Rinn and Blackriver - -	12 Oct 1844	- - -	- - -	Aug. „	1 Dec „	12 April 1847	- - -
16	Strokestown - -	22 Feb. 1843	25 Feb. - 1843	3 Mar - 1843 8 June - 1844	16 Nov. 1843 15 Jan 1845	23 April „	13 June 1846	- - -
20	Shrule - - -	23 Mar. 1846	- - -	- - -	8 May 1846	18 June „	10 July „	- - -
35	Shanrone - -	17 Mar. „	- - -	- - -	20 May „	30 July „	11 Aug „	- - -
30	Sow - - -	8 July 1843	28 Sept. - 1843	9 Oct. - 1843 29 Mar. - 1845	Dec 1843	1 Feb. 1847	22 April 1847	5,445 - -
82	Shanagolden - -	2 May 1846	- - -	- - -	June 1846	1 Feb. „	8 Mar. „	- - -
14	Turloughmore -	24 Oct 1842	June - 1843	25 July - 1843 11 Dec. - „ 28 Feb. - 1846	26 Mar. 1844	4 June 1846	9 June 1846	- - -
42	Templemore - -	23 Dec. „	21 April „	2 June - 1843 13 Jan, 19 and 26 Feb., 5 and 15 March, and 14 May - 1844	Nov 1843 May 1844	15 June „	15 June „	- - -
44	Youghal - -	2 May 1846	- - -	- - -	6 July 1846 (a)	2 Oct „	14 Oct. 1846	- - -
								92,222 7 5

(a) In many cases of works under the provisions for summary proceedings, no detailed estimates were made, nor were they required in any case

(b) Revised or supplemental reports and estimates are not required by the provisions for summary proceedings, but, for the information of

(c) This includes 12,985 *l.* 1 *s.* 9 *d.* interest on borrowed monies.

(d) This includes 151,945 *l.* 18 *s.* 11 *d.* interest on borrowed monies.

(e) No new estimates have been made since the last Return, No 186. The balance unexpended of last estimates (when any remains) has been for enlarged channels, that, coupled with the diminution of the population, and consequent scarcity of labour, considerable increase is

Printed image digitised by the University of Southampton Library Digitisation Unit

in *Ireland* under the Acts for ARTERIAL DRAINGAE—*continued.*

where the Work has actually and the Award made		But where Unfinished,			And also, a full Estimate of the Amount which will still be required for the Completion of the Works. — Balance of last Estimate, see Note (e) at Foot of Return	Area by Original Survey, Statute Measure.	Area by Revised Survey, Statute Measure.	—
Revised Estimate, where published or circulated before calling for Second Assents.	The Amount actually Expended.	The Amount of the Original Estimate	Revised Estimate, where published or circulated before calling for Second Assents	The Amount actually Expended to the 31st Dec. 1852.				
£ s. d.	£. s. d.	£. s. d.	£ s. d.	£ s d	£. s d.	A R P.	A. R. P.	
- - -	- - -	25,504 15 5	37,617 17 9	46,270 14 6	- - -	6,861 0 29	5,426 1 24	
- - -	- - -	10,397 13 10	36,828 10 10	18,970 6 2	8,825 16 -	4,952 3 25	6,956 2 10	- - Stopped for second assents.
- - -	- - -	3,956 14 2	- - -	7,048 7 10	- - -	2,605 0 0	2,792 1 16	
- - -	- - -	2,689 - -	5,034 5 9	2,513 9 4	- - -	642 0 0	1,611 0 0	- - Stopped for second assents
- - -	- - -	8,597 - -	- - -	9,549 4 4	- - -	2,592 0 0	3,483 2 0	
- - -	- - -	9,026 - -	- - -	6,184 13 10	3,161 6 2	1,882 0 0	2,794 1 27	
- - -	- - -	14,288 - -	29,787 6 8	24,277 4 2	7,281 18 4	4,424 0 0	5,589 3 30	
- - -	- - -	11,030 - -	17,430 13 7	11,051 1 3	7,851 11 6	3,003 0 0	5,475 0 35	- - Stopped for second assents.
- - -	- - -	51,969 - -	103,490 8 1	65,205 - 3	38,284 19 9	8,300 0 0	11,704 2 15	
- - -	- - -	1,502 4 6	- - -	3,909 13 -	- - -	529 0 13	—	
- - -	- - -	195,714 4 7	- - -	138,112 9 6	83,474 13 7	26,000 1 32	—	
- - -	- - -	2,499 2 -	4,153 13 7	5,471 7 4	- - -	686 0 0	813 3 14	
- - -	- - -	11,780 - -	13,976 4 5	8,072 3 2	5,904 1 3	2,436 0 0	2,637 0 1	- - Stopped for second assents.
- - -	- - -	73,909 9 3	- - -	44,162 5 6	19,219 5 1	14,886 3 0	—	
- - -	- - -	130,753 17 -	- - -	162,114 10 3	39,302 7 -	20,972 0 28	—	
- - -	- - -	12,940 - -	12,940 - -	14,260 7 10	- - -	2,454 0 0	—	
- - -	1,392 5 3	- - -	- - -	- - -	- - -	241 0 0	—	
- - -	- - -	15,919 - -	26,366 17 5	12,653 1 8	11,841 12 2	3,776 0 0	5,976 0 0	- - Stopped for second assents.
- - -	- - -	8,341 - -	18,870 19 1	16,738 12 9	2,357 2 1	1,650 0 0	3,988 2 30	
6,797 - -	6,671 6 4	- - -	- - -	- - -	- - -	1,238 0 0	1,136 3 6	
- - -	- - -	18,388 - -	23,202 8 10	14,703 17 7	9,486 12 10	4,097 0 0	5,691 1 11	- - Stopped for second assents.
- - -	- - -	17,996 7 -	- - -	36,631 10 10	- - -	7,397 2 5	—	
- - -	- - -	10,302 - -	- - -	25,791 3 9	- - -	3,068 0 0	4,918 3 23	
- - -	- - -	3,908 - -	- - -	8,344 3 -	- - -	1,217 0 0	1,479 3 19	
7,226 19 -	8,347 18 6	- - -	- - -	- - -	- - -	1,998 0 0	1,983 0 10	- - Award prepared, but delayed by legal proceedings.
- - -	- - -	8,332 - -	12,834 - -	3,853 7 4	9,651 7 5	1,012 0 0	1,638 0 28	- - Stopped for second assents
- - -	- - -	23,700 - -	- - -	52,944 15 -	- - -	4,881 0 0	7,700 0 0	
- - -	- - -	7,224 14 10	- - -	15,035 16 7	- - -	3,448 0 1	3,648 0 0	
- - -	- - -	5,811 15 -	- - -	10,462 7 11	- - -	220 0 0	271 2 22	
64,934 2 4 (b)	121,857 4 5 (c)	1,162,596 15 6	684,516 9 4 (b)	1,370,760 2 10 (d)	- - - (e)	257,294 1 31	190,492 2 1	
		Add quantity of land originally estimated for districts not yet revised - -					115,644 2 13	
							306,137 0 14	

by the provisions of the Act of Parliament. *See* 9 Vict c. 4, s 47.

proprietors, they have been, with a full explanation of each case, furnished in 82 districts, as herein set forth

given in each case; but the heavy floods of last winter have in many instances done damage, and in others proved so importantly the necessity anticipated to be required in the estimates to finish.

Pnnted image digitised by the University of Southampton Library Digitisation Unit

No. II.

(1.)—RETURN of all the CASES, if any, in which there has been a DEPARTURE from the original PLAN submitted to the PARTIES interested and approved of by them, and in which the ASSENT of the PARTIES interested to the new Plan was not obtained previous to its being put into execution.

THE total number of districts in which works have been commenced are 121.

Of these 18 have been brought under the operation of the ordinary proceedings of the Drainage Acts, and plans were published and lodged for public inspection before completing the preliminary proceedings; the remaining 103 districts were undertaken under the provisions for summary proceedings, 9 Vict. c. 4, ss. 45, 46, 47, 48, 49, and 50, for the improvement of lands, and affording remunerative employment to the labouring classes during the distress consequent on the failure of the potato crop. Under these provisions no plan was required to be lodged for inspection or submitted to the parties interested, nevertheless, in 43 cases, diagram, or sketch plans were published with the original Report, but in the remaining 60 cases no plan was lodged or published.

In nearly all cases there have been during the progress of the works some deviations, alterations, additions, and abridgments of the originally conceived plan, and especially as regards increased depths in the channels, which deviations the Commissioners are specially empowered by the Act of Parliament to make, and which would consequently bring nearly the whole 121 districts into this Return. In the 18 districts under ordinary proceedings no assent from the proprietors is required by Act of Parliament, or could be legally called for, used, or relied upon, but that given in the first instance, nor has there been in these cases any general change of project or "new plan" beyond increasing the depth of the channels proved to be necessary for the discharge of the floods, as described in the 17th, 18th, and 19th Annual Reports of the Board of Works to Parliament. In one of these cases (Burrisokane) a majority of the proprietors memorialed that the capacity of the channels should be so increased.

As regards the 103 districts under the provisions for summary proceedings, assents are required by 9 Vict. c. 4, s. 50, to be furnished before the works can be completed, if the cost of the works exceeds an amount calculated at the average rate of 3 *l.* per acre of the land to be drained. These assents have been called for in all cases where it was deemed necessary under the provisions of the Act, and have either been obtained or the final award has been made for the districts without a further expenditure on works, or the works of the district now remain suspended for want of such second assents.

(2.)—ALL CASES, if any, where a larger AREA has been included in the OPERATIONS than was originally comprised in the SURVEY and ESTIMATE assented to by the PARTIES interested.

The cases where the area has been revised pursuant to the provisions of the Act are set forth in the accompanying Return, No. 1.

(3.)—DISTINGUISHING the CASES, if any, in which a larger OUTLAY has been made than otherwise would have been consistent with the Act of Parliament.

— Nil. —

Note.—This is a repetition of last Return, there being no change in it.

Printed image digitised by the University of Southampton Library Digitisation Unit

No. III.

RETURN of the NAMES and SALARIES of all the ENGINEERS, OVERSEERS, and CLERKS at present employed on ARTERIAL DRAINAGE WORKS, 1 January 1853.

NAMES.	RANK.	Rate of Salary or Pay.	Rate of Allowances in lieu of Travelling Expenses.	Name of Work or District.	Counties in which Districts are situated.	Observations.
Frederick Barry	District engineer	350 *l.* per annum	50 *l.* per annum	Longh Mask and River Robe	Mayo and Galway.	
Michael Batagh	Assistant engineer	14 *s.* per diem	none			
George W. Mossop	District check clerk and measurer	5 *s.* "	none			
Louis Ch King	District clerk and storekeeper	7 *s.* "	none			
John M'Gough [a]	Assistant clerk	2 *s.* 6 *d.* "	none			[a] Will be discontinued in a few days.
Thomas W. Armstrong	Superintendent	7 *s.* "	none			
Patrick Haviland	ditto	7 *s.* 6 *d.* "	none			
Thomas Daley	Check clerk, &c.	3 *s.* 6 *d.* "	none			
Patrick Duffy	Overseer	6 *s.* 6 *d.* "	none			
James Fox	Check clerk, &c.	3 *s.* "	none			
Matthew Duell	Overseer	5 *s.* "	none			
Thomas Robinson	ditto	4 *s.* "	none			
Patrick Coffey	ditto	4 *s.* "	none			
George Gray [b]	Timekeeper	2 *s.* 6 *d.* "	none			[b] Will be discontinued shortly; since discontinued.
Richard Kelly	Pay clerk	100 *l.* per annum	26 *l.* per annum	Mask and River Robe Loough Corrib (Cong.) Turloughmore	Galway and Mayo	
William Fraser [c]	District engineer	300 *l.* "	50 *l.* per annum	Borris-in-Ossory, Templemore, Loughans, Kilmaganny, Kilbride, Shinrone, Castlebernard	King's, Queen's, Kilkenny and Tipperary	[c] Since reduced to 140 *l.* per annum for Castlebernard, and 1 *l.* 1 *s.* per day, and expenses, when required on other districts.
Patrick Phelan	Store and general clerk	2 *s.* 6 *d.* per diem	none			
George Kelly	Drawing clerk	5 *s.* 6 *d.* "	none			
John Brosnahan	Overseer	7 *s.* "	none	Castlebernard	King's.	
Richard A Gray [d]	District engineer	230 *l.* per annum	30 *l.* per annum	Boyne and Deel	Meath, West meath, Kildare, and King's.	[d] Since discontinued; to be paid 1 *l.* 1 *s.* per day and expenses when required
Charles Ginty [e]	Office clerk	7 *s.* per diem	none			[e] Reduced to 3 *s.* 6 *d.* per day.
Jas Ginty [f]	Check clerk	3 *s.* 6 *d.* "	none			[f] Since discontinued.
Michael O'Connor	Overseer	7 *s.* "	none			
Patrick Nee [g]	ditto	4 *s.* "	none			[g] Since discontinued.
John W Kelly [h]	District engineer	20 *s.* "	50 *l.* per annum			[h] One-half of salary and allowance chargeable to Fergus, and the other half to Quin district.
John A Mollins	District check clerk and measurer	6 *s.* "	none			
John Caugley [i]	District and office clerk	5 *s.* "	none	Quin	Clare.	[i] Reduced to 10 days per month.
Stephen Bailey	Overseer and foreman mason	5 *s.* "	none			
John Considine	Overseer	3 *s.* 6 *d.* "	none			
Robert Hewitt	Sub-overseer	2 *s.* 6 *d.* "	none			
Henry Molony	Time and storekeeper	3 *s.* 4 *d.* "	none			
John B Knox	Pay clerk	10 *s.* per payment	7 *s.* 6 *d.* per payt.			
P. J. Klasen [k]	District engineer	20 *s.* per diem	30 *l.* per annum	Brosna, Feirbane, Kilbeggane and Cappagh	King's and Westmeath.	[k] Since discontinued
Robert Hackett	Office clerk	5 *s.* "	none			
A. O. Lyons	Resident engineer	12 *s.* "	40 *l.* per annum	Killimor	Galway.	
Michael Lalor	Storekeeper and overseer	3 *s.* "	none			
Martin Moore	Timekeeper and ditto	3 *s.* "	none			
Bernard M'Donnell	Pay clerk	20 *s.* per payment	none			
Robert Manning	District engineer	300 *l.* per annum	50 *l.* per annum	Glyde	Louth, Meath, Monaghan, and Cavan.	[l] Employed only two days per fortnight during winter.
John Callaghan [l]	Overseer	5 *s.* per diem	none			
John Murta	District clerk and surveyor	3 *s.* "	none			
T. J. Mulvaoy	District engineer	500 *l.* per annum	100 *l.* per annum	Ballinamore and Ballyconnell, Longhs Oughter, Gowna and River Erne, and Longford	Cavan, Fermanagh, Leitrim, and Longford	[m] Duties ceased on 31st January 1853.
Andrew Hanlon [m]	Pay clerk	150 *l.* "	30 *l.* "			
W. H. Kelly	Office clerk	7 *s.* per diem	none			
George R. Crowe	ditto	7 *s.* "	none			
Richard Tronson [n]	Assistant ditto	3 *s.* 6 *d.* "	none			[n] Pay increased to 4 *s.* 6 *d.* per diem since 1 February 1853.
Edward Morris	ditto	3 *s.* 4 *d.* "	none			
Francis Green	Assistant engineer	7 *s.* "	none			
M. J. Thornton	Yard and store clerk	3 *s.* "	none			
Michael M'Guirin [o]	Storekeeper	2 *s.* 6 *d.* "	none			[o] Pay increased to 3 *s.* 4 *d.* per diem since 21 January 1853

(continued)

Printed image digitised by the University of Southampton Library Digitisation Unit

No. III.—Names and Salaries of all the Engineers, &c.—*continued.*

NAMES.	RANK.	Rate of Salary or Pay.	Rate of Allowance in lieu of Travelling Expenses.	Name of Work or District.	Counties in which Districts are situated.	Observations.
Hugh Leonard	Resident engineer	12 *s* 6 *d* per diem	30 *l.* per annum	Ballinamore and Ballyconnell	Cavan, Fermanagh, and Leitrim.	[a] Discontinued—no employment. [b] Transferred to Longford district temporarily.
Robert Armstrong	Assistant engineer	10 *s.* "	30 *l* "			
John Sutcliffe [a]	Superintendent	7 *s* "	none			
Patrick Cavanagh [b]	ditto	7 *s.* "	none			
John Quigly	Overseer	5 *s.* "	none			
Hugh Latimer	ditto	7 *s.* "	none			
Benjamin Reilly	ditto	4 *s.* "	none			
Bernard Reilly	ditto	5 *s* "	none			
John Magauran	ditto	6 *s* "	none			
John McDonald	Check clerk	3 *s* 6 *d* "	none			
Patrick Caffry	Assistant clerk	3 *s* 4 *d* "	none			
Robert Elliott	ditto	3 *s.* "	none			
John Duignan	ditto	3 *s* "	none			
Martin Farrell	Resident engineer	400 *l* per annum	40 *l.* per annum	Loughs Oughter, Gowna, and River Erne	Leitrim, Longford, and Cavan.	[c] Died on 5th January 1853; succeeded by John O'Doherty, at same rate.
Charles Mayne	Superintendent and measurer	7 *s.* per diem	none			
Philip Maguire	Overseer	7 *s.* "	none			
William Finlay	ditto	6 *s* "	none			
Philip Reilly	ditto	6 *s.* "	none			
Terence Flood	ditto	5 *s* "	none			
John Duignan	ditto	6 *s.* "	none			
John Kenny	ditto	5 *s.* "	none			
Patrick Kelly	ditto	5 *s.* "	none			
James Brady	Check clerk	3 *s.* 6 *d.* "	none			
Thomas Mathews	ditto	3 *s.* "	none			
John McGowan [c]	Assistant engineer	10 *s.* "	30 *l.* per annum			
Samuel Harding	Resident engineer	12 *s.* 6 *d.* "	30 *l.* per annum	Longford	Longford	[d] Also paid the Shannon; transferred since 31st January to Cavan district.
William M'Cullagh	Overseer	6 *s* "	none			
Charles S. Dudgeon	ditto	5 *s.* "	none			
John Molloghan	Check clerk	3 *s* "	none			
James Joyes [d]	Pay clerk	10 *s.* "	40 *l* per annum			
Charles S. Ottley	District engineer	500 *l* per annum	100 *l.* per annum	Lough Neagh	Derry, Antrim, Down, Armagh, and Tyrone.	[e] Resigned from ill health. [f] On leave; off pay till working season opens. [g] On leave; off pay till working season opens. [h] Reduced to 3 *s* 6 *d* per diem till working season opens. [i] On leave; off pay till working season opens.
Charles Gerrard	Assistant engineer	15 *s.* per diem	none			
Herbert T. Ottley	ditto	12 *s.* 6 *d.* "	none			
Guiss Mitford [e]	ditto	12 *s.* 6 *d* "	30 *l.* per annum			
Patrick Smyth [f]	Superintendent	8 *s.* 4 *d* "	none			
Patrick Larkin	ditto	6 *s.* 8 *d.* "	none			
Henry Gardiner	Office clerk	7 *s.* "	none			
Anthony Carroll	Overseer	6 *s* 8 *d.* "	none			
James Hughes	ditto	5 *s.* "	none			
Laurence Staunton [g]	ditto	5 *s* "	none			
James Corrigan	ditto	4 *s.* 6 *d* "	none			
Michael Nowlan	ditto	4 *s.* 6 *d* "	none			
Edward Marshall [h]	ditto	4 *s.* 6 *d.* "	none			
Robert T. Hueston [i]	Check clerk	3 *s* 6 *d.* "	none			
William Pepper	ditto	3 *s.* 6 *d.* "	none			
Andrew Cullen	ditto	3 *s* 6 *d* "	none			
Samuel U. Roberts	District engineer	500 *l.* per annum	150 *l.* per annum	Loughs Corrib, Mask, and Carra	Galway and Mayo.	
William H. Price	Assistant engineer	10 *s* per diem	none			
Frederick C. Crome	ditto	7 *s.* "	none			
Thomas Hardy	ditto	6 *s.* "	none			
John Beatty	ditto	6 *s* "	none			
James M. Merrick	Mechanical engineer	7 *s.* "	none			
Wybts. G. Olpherts	Draftsman	3 *s* 6 *d.* "	none			
John Doyle	Overseer	8 *s.* 6 *d.* "	none			
John Forsyth	Overseer of masonry	6 *s.* "	none			
Hugh S. Thane	District clerk	5 *s.* "	none			
Forster Shortt	Assistant clerk	4 *s.* "	none			
Samuel Lewis	District check clerk	5 *s* "	none			
Terence Smith	District engineer	200 *l* per annum	40 *l.* per annum	Ballytigue	Wexford.	
Dennis Quinn	Overseer	2 *s* per diem	none			
George Tarrant	District engineer	250 *l.* per annum	50 *l.* per annum	Dunmore	Galway, Mayo, and Roscommon.	
William Chatterbuck	Surveyor and draftsman	7 *s.* per diem	none			
Edward Stokes	District clerk	7 *s* "	none			

Printed image digitised by the University of Southampton Library Digitisation Unit

Pnnted image digitised by the University of Southampton Library Digitisation Unit

ARTERIAL DRAINAGE (IRELAND).

RETURN of all WORKS commenced in *Ireland* under the Acts for ARTERIAL DRAINAGE, with the Date, in each Case, of the Original Application from the Parties interested; of the CASES in which there has been a Departure from the Original Plan submitted to the Parties interested, and approved of by them;—and, NAMES and SALARIES of all OFFICERS at present employed in the said WORKS—(in continuation of Parl. Paper, No. 186, Sess. 1852).

(*Colonel Dunne.*)

Ordered, by The House of Commons, *to be Printed,*
28 *June* 1853.

677. *Under* 2 *oz.*

Printed image digitised by the University of Southampton Library Digitisation Unit